Invoice

ARDITO CONSTRUCTION COMPANY INC.

Ardito Construction Company Inc.

1290 Austell Road, SE Marietta, GA 30008

Phone/ Fax: 770-435-3776

E-mail: chuck.ardito@arditoconstruction.com

Date	Invoice #
6/4/2019	1584

Bill To	Project						
City of Powder Springs 3006 Springs Industrial Dr. Powder Springs, Ga. 30127				Hopkins	s Rd 3455 Wate	er M	ain Repair
							Terms
							Net 30
DESCRIPTION	ι	JNIT	QUA	NTITY	UNIT PRIC	E	TOTAL
Water Main Break Repair							
3455 Hopkins Road							
May 30 & 31, 2019							
- Contractor's Hourly Rate (Crew 1: 12pm to 8:30pm) Locating/ Excavating Water Main Break in Roadway - 1st Location 1. Stop Work on Current Project Underway in a Different Location/ for Emergency Call. 2. Saw Cut, Removal and Haul Off of 8 x 5 ft. Section of Roadway Including Curb and Gutter. 3. Excavate and Uncover Existing 8" A.C. Water Main by Hand Excavation 5 ft. in Depth Investigating Pipe Failure and Could Not Issue. Therefore, Valves were Turned on in Order to Pressurize Wa Main and Locate Leak. Water was Escaping North the Current Loca Toward Wild Horse Drive.	City Find			8.5	350.	00	2,975.00
Locating/ Excavating Water Main Break in Roadway - 2nd Location 1. Excavate and Removal of Concrete Driveway Section and Approximately 15 x 3 ft. Section of Asphalt. 2. Found 45 Degree Split Section of 8" A.C. Water Main, Cut and Removed 6 L.F. of Water Main and Replaced with D.I.P. and Hyma Couplings. 3. Began Backfill and Compaction.							
- Contractor's Hourly Rate (Crew 1 Emergency Night Work: 8:30pt 4am) Locating/ Excavating Water Main Break in Roadway - 3rd Locatior 1. Upon Recharging Water Main, Another Leak was Discovered. 2. All Cleanup Operations Ceased in Order to Further Investigate Additional Water Main Leak. 3. Found 8" A.C. Water Main Split All Around at a 90 Degree Ang	1.			7.5	450.	00	3,375.00
Thank You For Your Business! * Website:www.arditoconstruction.com				То	tal Cos	t:	

Invoice

ARDITO CONSTRUCTION COMPANY INC.

Ardito Construction Company Inc.

1290 Austell Road, SE Marietta, GA 30008

Phone/ Fax: 770-435-3776

E-mail: chuck.ardito@arditoconstruction.com

Date	Invoice #
6/4/2019	1584

Bill To			Project	
City of Powder Springs 3006 Springs Industrial Dr. Powder Springs, Ga. 30127		Hopkins	Rd 3455 Wate	er Main Repair
			[Terms
				Net 30
DESCRIPTION	UNIT	QUANTITY	UNIT PRICE	E TOTAL
4. Due to the Close Proximity of the Two Water Main Breaks, the Decision was made to Completly Remove and Replace the Defective Sections of 8" A.C. Water Main with 8" D.I.P. (12 L.F. Total with New Hymax Couplings) 5. Backfill, Compaction and Roadway Cleanup. - Contractor's Hourly Rate (Crew 2: 5pm to 8:30pm) - Contractor's Hourly Rate (Crew 2 Emergency Night Work: 8:30pm to 4am) NOTE: In Order to Expedite Repairs and Cleanup a Second Crew was Mobilized. 1. Backfill and Compaction of Location Number 1. 2. Assisted in Water Main Repair Work. 3. Assisted in Additional Trucking/ Hauling. 4. 6 L.F. of 6" Sewer Lateral Repair at Address 3455 Hopkins Road. 5. Assisted in Backfill and Compaction of Excavation Location Number 2. NOTE: 1. Multiple Single Axle Dump Truck Loads of Mud, Dirt, Asphalt and Concrete Debris were Hauled to City of Powder Springs Public Works and Ardito Construction Company Shop Lot. 2. Multiple Single Axle Dump Truck Loads of Crusher Run and Cold Patch were Hauled in from City of Powder Springs Public Works and Ardito Construction Company Shop Lot. 3. Pipe Materials Supplied By City of Powder Springs.	Hrs. Hrs.	3.5 7.5	350. 450.	
Thank You For Your Business! * Website:www.arditoconstruction.com		To	tal Cost	\$10,950.00